

Atlantic House



Dear Neighbour,

Welcome to the weekly edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.
Kind regards

The Project Team

GET IN TOUCH – *If you have any queries or concerns*

Terry O'Neil Senior Project Manager

T 07464322066

E Terry.ONeil@mycoltd.co.uk

Feedback@thomas-s-kensington.co.uk

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

WORKS UPDATE FOR LAST WEEK

- The first phase of underpinning in Atlantic House has been complete as of 11/04/24.
- Infill works to eastern façade had continued due for completion 15/04/24.
- Exploratory works to the structure in Atlantic House had started.
- Scaffold stairs to Lytham House started 09/04/24 due for completion 15/04/24.
- Timber bracing to Atlantic House ground floor openings commenced post façade clean up.
- Movement monitoring visit complete.
- Dust, Noise & Vibration monitoring on-going daily via MYCO's monitoring stations on site.

UPCOMING WORKS FOR W/C 15/04/24

- Enabling works within Lytham House complete for underpinning.
- Underpinning within Lytham House commencing.
- Completion of the infills to the eastern elevation of Lytham House.
- Hardcore removal from site.
- Importing of stone into site for piling mat.
- Scaffold stairs complete 15/04/24.
- Movement monitoring on-going.