

Atlantic House



Dear Neighbour,

Welcome to the weekly edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.
Kind regards

The Project Team

GET IN TOUCH – *If you have any queries or concerns*

Terry O'Neil Senior Project Manager

T 07464322066

E Terry.ONeil@mycoltd.co.uk

Feedback@thomas-s-kensington.co.uk

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

WORKS UPDATE FOR LAST WEEK

- Enabling works in Lytham House complete.
- The first set of underpins in Lytham House were poured 18/04/24.
- Additional propping to existing steel beams in Lytham House complete.
- Scaffold stairs to Lytham House have been complete.
- Timber bracing to Atlantic House & Lytham House post façade clean up continued.
- Netting to scaffolding started.
- Movement monitoring visit complete.
- Dust, Noise & Vibration monitoring on-going daily via MYCO's monitoring stations on site.

UPCOMING WORKS FOR W/C 22/04/24

- Underpinning within Lytham House continued with 2nr concrete pours due for Wednesday 24/04/24 and Friday 26/04/24.
- Hardcore removal from site.
- Importing of stone into site for piling mat.
- 1nr additional scaffold lift to eastern façade of Lytham House.
- Netting to scaffold.
- Movement monitoring on-going.