

Atlantic House



Dear Neighbour,

Welcome to the weekly edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.
Kind regards

The Project Team

GET IN TOUCH – *If you have any queries or concerns*

Terry O'Neil Senior Project Manager

T 07464322066

E Terry.ONeil@mycoltd.co.uk

Feedback@thomas-s-kensington.co.uk

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

WORKS UPDATE FOR LAST WEEK

- The sixth set of underpins in Lytham House were poured on 23/05/24.
- Demolition plant (high reach) was collected on Monday 20/05/24.
- Demolition of the eastern façade of Atlantic House had continued.
- Plant for the enabling works to the crane base arrived on 22/05/24.
- Steel erection for the façade retention continued.
- Two additional welfare units were delivered on 21/05/24.
- Movement monitoring visit completed, no issues.
- Dust, Noise & Vibration monitoring on-going daily via MYCO's monitoring stations on site, no issues.

UPCOMING WORKS FOR W/C 27/05/24

- Underpinning within Lytham House to continue with a concrete pour scheduled for Thursday 30/05/24.
- Groundworks in Atlantic House to commence.
- Steel erection for the façade retention continued, fitting steel beams on the remaining three elevations and levels.
- Demobilisation of crane base plant.
- Movement, Noise, Vibration and Dust monitoring on-going.