

Atlantic House



Dear Neighbour,

Welcome to the weekly edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.
Kind regards

The Project Team

GET IN TOUCH – *If you have any queries or concerns*

Terry O'Neil Senior Project Manager

T 07464322066

E Terry.ONeil@mycoltd.co.uk

Feedback@thomas-s-kensington.co.uk

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

WORKS UPDATE FOR LAST WEEK

- Crane base enabling works continued.
- Scaffold crash deck to Lytham House commenced.
- Breaking out the second-floor slab to Atlantic House completed on 14/06/24.
- Exported stone away from site throughout the week.
- Steel erection for the façade retention continued, with level 3 completed on 13/06/24.
- Movement monitoring visit completed, no issues.
- Dust, Noise & Vibration monitoring on-going daily via MYCO's monitoring stations on site, no issues.

UPCOMING WORKS FOR W/C 17/06/24

- Crane base enabling works will be complete 18/06/24.
- Groundworks in Atlantic House to continue.
- Steel erection for the façade retention continued, fitting steel beams on the remaining three elevations and levels.
- Delivery of steel beams scheduled for 17/06/24.
- Demolition of Lytham House will commence 21/06/24.
- Movement, Noise, Vibration and Dust monitoring on-going.