

Atlantic House



Dear Neighbour,

Welcome to the weekly edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.
Kind regards

The Project Team

GET IN TOUCH – *If you have any queries or concerns*

Terry O'Neil Senior Project Manager

T 07464322066

E Terry.ONeil@mycoltd.co.uk

Feedback@thomas-s-kensington.co.uk

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

WORKS UPDATE FOR LAST WEEK

- Atlantic House 2nd floor steels continued.
- Crane has continued its lifting operations, the crane has zonal restrictions, meaning it can only lift within the parameters of our site, and there is no oversailing.
- M&E installation started on site.
- Lytham House 1st floor was poured.
- Intumescent painting of steels continued.
- SFS (steel formed sections) commenced in Atlantic House.
- Lytham House basement was poured.
- Bricklayers started lift shaft walls.
- Movement, Dust, Noise & Vibration monitoring ongoing daily via MYCO's monitoring stations on site, with no issues to report.

UPCOMING WORKS FOR W/C 25/11/24

- Forming basement slab in Lytham House.
- Bricklayer will continue the façade infill works.
- Steel erection in Lytham House will continue.
- Installation of the east stairs will commence.
- Movement, Noise, Vibration and Dust monitoring ongoing.
- SFS (steel formed sections) will continue in Atlantic House.



Atlantic House Summary

- Total Programme Duration: 90 weeks.
- Week Reporting: 54.
- Expected Completion Date: August 2025.
-

Atlantic House Anticipated Deliveries W/C 25/11/24

- 1 flat-bed delivery of steel expected.
- 5 concrete wagon expected.
- 1 skip exchange expected.
- 1 stud welding machine expected.
- Small deliveries (Vans & Cars) expected daily.

If you already do not receive this newsletter via email, and you would like to do so,
please may you kindly email us at feedback@thomas-s-kensington.co.uk

