

Atlantic House



Dear Neighbour,

Welcome to the weekly edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.
Kind regards

The Project Team

GET IN TOUCH – *If you have any queries or concerns*

Terry O'Neil Senior Project Manager

T 07464322066

E Terry.ONeil@mycoltd.co.uk

Feedback@thomas-s-kensington.co.uk

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

WORKS UPDATE FOR LAST WEEK

- Crane has continued its lifting operations, the crane has zonal restrictions, meaning it can only lift within the parameters of our site, and there is no oversailing.
- Atlantic House 2nd floor steels completed.
- M&E installation continued to progress in Atlantic House.
- Lytham House 2nd floor concrete slab was poured.
- Intumescent painting of steels continued.
- Atlantic House cladding sheathing board progressed.
- Lytham House lift shaft walls progressed.
- Structural works to new basement sub-station commenced.
- Brick façade infills progressed.
- Movement, Dust, Noise & Vibration monitoring ongoing daily via MYCO's monitoring stations on site, with no issues to report.

UPCOMING WORKS FOR W/C 09/12/24

- Bricklayer will continue the façade infill works.
- Steel erection in Lytham House and Atlantic House will continue.
- Atlantic House roof slab will commence.
- Stair erection in the east staircore will continue.
- 3rd floor of Atlantic House will be concreted.
- Movement, Noise, Vibration and Dust monitoring ongoing.

Atlantic House Summary

- Total Programme Duration: 90 weeks.
- Week Reporting: 56.
- Expected Completion Date: August 2025.
-

Atlantic House Anticipated Deliveries W/C 09/12/24

- 1 flat-bed delivery of steel expected.
- 5 concrete wagon expected.
- 1 skip exchange expected.
- 1 stud welding machine expected.
- Small deliveries (Vans & Cars) expected daily.

If you already do not receive this newsletter via email, and you would like to do so,
please may you kindly email us at feedback@thomas-s-kensington.co.uk

