

# Atlantic House



Dear Neighbour,

## Welcome to the March edition of the Atlantic House Construction Newsletter, keeping our neighbours updated on upcoming construction activities.

The developer, Thomas's London Day Schools and the contractor, MYCO, remain committed to working with the community as construction progresses.

As members of the Considerate Constructors Scheme, it is important that we respect the community. With this in mind, the onsite team have put in place a number of robust measures to keep noise, dust and vibration to a minimum.

Thank you again for your patience and cooperation.  
Kind regards

The project team

### GET IN TOUCH – *If you have any queries or concerns*

**Terry O'Neil** Senior Project Manager

T 07464322066

E [Terry.ONeil@mycoltd.co.uk](mailto:Terry.ONeil@mycoltd.co.uk)

[Feedback@thomas-s-kensington.co.uk](mailto:Feedback@thomas-s-kensington.co.uk)

W [Thomas-s Kensington \(thomas-s-kensington.co.uk\)](https://www.thomas-s-kensington.co.uk)

## WORKS UPDATE FOR LAST WEEK

- Exploration works to Atlantic House foundations ongoing.
- Eastern elevation scaffold to Lytham House progressing.
- Structural Works to Lytham House corners & chimneys progressing.
- Additional vibration monitoring station along the northern boundary wall has been installed and is being calibrated ready for demolition to recommence.

## UPCOMING WORKS FOR W/C 18/03/24

- Structural works to Lytham House corners & chimneys.
- East elevation scaffold to Lytham House completion.
- Continue exploration works to existing pad & strip foundations to Atlantic House.
- Commence exploratory works to Lytham House foundations.
- w/c 25<sup>th</sup> March we anticipate recommencing demolition of Atlantic House eastern façade.